

Daily Work Progress of IPDS Town

Working Agency :- M/S R.K. IND. Bareilly

Progress as on Dated:-27.06.2017

Sr. No	Block	IPDS TOWN	PCC Pole		ST Pole		H.T. Line (Ckt. Lenth)		L.T Line 1 P		L.T. Line 3 P		T/F		T/F Instt.(250		T/F Instt.(400		Remarks
			Taget	Progres s	Taget	Progres s	Taget	Progress	Taget	Progres s	Taget	Progres s	Taget	Progres s	Taget	Progres s	Taget	Progres s	
		Unit>>	Nos.	Nos.	Nos.	K.m	K.m	K.m	Nos.	Nos.	Nos.								
1	MARHERA	MARHERA	301	177	104	104	6.799	1.163	0	0	16.99	1.015	10	9	4	0	1	0	WIP
2	NIDHOLI KALA	NIDHOLI KALAN	396	0	201	0	5.154	0	0	0	12.269	0	7	0	4	0	1	0	Not Started
3	ALIGANJ	ALIGANJ	572	35	182	114	11.456	0.69	0	0	29.942	0	14	0	7	0	1	0	WIP
4	JAITHRA	JAITHRA	438	65	209	60	6.084	0	0	0	17.158	0	7	4	5	0	1	0	WIP
5	ALIGANJ	RAJA KA RAMPUR	110	0	218	0	7.601	0	0	0	6.155	0	5	0	1	0	1	0	Not Started
6	PATYALI	BHARGAIN	305	198	265	95	15.466	0.45	0	0	18.178	5.495	2	0	8	4	1	0	WIP
7	AWAGARH	AWAGARH	335	0	152	0	6.128	0	0	0	11.2	0	8	0	3	0	1	0	Not Started
8	JALESAR	JALESAR	0	0	320	0	16.48	0	0	0	0	0	0	0	0	0	0	0	Augumentation of 8 to 10 mva trasformer
9	SAKIT	SAKIT	174	138	144	112	4.461	2.145	0	0	10.307	2.03	6	0	4	0	1	0	WIP
TOTAL			2631	613	1795	485	79.63	4.448	0	0	122.2	8.54	59	13	36	4	8	0	