

Deendayal Upadhyay Gram Jyoti Yojna - 2017

Working Agency :- M/S Ashoka Buildcon Ltd., Nasik

Progress as on Dated:- 27.06.2017

SI No	Block	Revenue Village	Habitation	Census Code	Pole Unload ed	Pole Errection		H.T. Line		LT Line 1 P		L.T. Line 3 P		T/F Instrt.(16 KVA)		T/F Instrt.(25 KVA)		B.P.L. Connection		Status of electrifica tion	Date of EnergisatI	Remarks
						Taget	Progress	Taget	Progress	Taget	Progress	Taget	Progress	Taget	Progress	Taget	Progress	Taget	Progress			
1	Marehra	Islampur Pili	ISLAMPUR PILI	214633	9	8	7	0.025	0.000	0.760	0.000	0.130	0.000	0	0	1	0					
2	Marehra	Firoz Pur Siloni	N.GAHARANA	214634	19	19	40	0.215	0.000	0.155	0.000	0.640	0.000	0	0	1	0					
3	Marehra	Munawwarpur	MUNAWWARPUR	214635	13	12	0	0	0.000	0.580	0.000	0.000	0.000	1	0	0	0					
4	Marehra	Hazratnagar	HAZRATNAGAR	214637	33	29	22	0.2	0.000	0.755	0.000	0.000	0.000	2	0	0	0					
5	Marehra	Kasim Pur Mafi	KASIM PUR	214639	26	22	32	0.16	0.000	0.450	0.000	0.000	0.000	2	0	0	0					
6	Marehra	Rasidpur Mafi	RASIDPUR MAFI	214642	12	11	0	0.06	0.000	0.140	0.000	0.490	0.000	0	0	1	0					
7	Marehra	Meerapur	MEERAPUR	214644	70	52	64	0.37	0.400	0.555	0.200	0.415	0.500	0	0	2	2					
8	Marehra	Hayatpur Mafi	HAYATPUR MAFI	214645	53	33	53	0.095	0.100	0.485	0.200	0.285	0.400	0	0	1	2					
9	Marehra	Hayatpur Mafi	ENAM NAGAR	214645	14	27	36	0.135	0.150	0.405	0.100	0.110	0.200	0	0	1	1					
10	Marehra	Hayatpur Mafi	KHAR PUR	214645	53	43	36	0.37	0.100	0.345	0.300	0.430	0.500	0	0	2	1					
11	Marehra	Kuwad Ganj	KUWAD GANJ	214647	7	7	11	0.03	0.000	0.000	0.000	0.780	0.000	0	0	1	0					
12	Marehra	Ahmadnagar Bamnoi	MOHAN SATI	214650	10	10	16	0.06	0.000	0.995	0.000	0.295	0.000	1	0	1	0					
13	Marehra	Dhar Pasi	DHAR PASI	214651	167	96	164	0.27	0.888	0.905	0.803	1.190	0.900	0	1	3	4					
14	Marehra	Jarthal	JARTHAL	214665	92	51	82	0.32	0.000	0.558	0.000	0.893	0.000	0	0	2	0					
15	Marehra	Fatehpur Mafi	FATEHPUR MAFI	214667	79	80	73	0.503	0.000	0.610	0.000	1.000	0.000	0	0	3	0					
16	Marehra	Maini Shora	MAINI SHORA	214670	28	25	0	0.25	0.000	0.210	0.000	0.360	0.000	0	0	1	0					
17	Marehra	Sonoth	SONOTH	214671	53	43	0	0.255	0.000	0.705	0.000	0.180	0.000	2	0	1	0					
18	Marehra	Budhaina	NAGLA CHOIYA	214675	18	33	0	0.135	0.000	0.385	0.000	0.260	0.000	0	0	1	0					
19	Marehra	Gobra	NAGLA BAGIYA	214676	0	2	0	0.02	0.000	0.150	0.000	0.000	0.000	1	0	0	0					
20	Marehra	Muhammadpur	MUHAMMADPUR	214678	53	40	0	0.04	0.000	0.695	0.000	0.568	0.000	0	0	1	0					
21	Marehra	Hazaratpur Karanpur	HAZARATPUR KARANPUR	214689	21	13	0	0.035	0.000	0.65	0.000	0.62	0.000	0	0	1	0					
22	Marehra		KARAN PUR	214689	14	12	0	0.04	0.000	0	0.000	0.925	0.000	0	0	1	0					
23	Marehra	Gausarpur	GAUSALPUR	214690	9	17	0	0.135	0.000	0	0.000	0.835	0.000	0	0	1	0					
24	Marehra	Sheorai	N. ANTA RAM	214691	9	22	0	0.03	0.000	0.655	0.000	0	0.000	1	0	0	0					
25	Nidhauri Kalan	Pachpera	MOTIPUR	214718	53	39	0	0.111	0.000	0.406	0.000	0.334	0.000	0	0	1	0					
26	Nidhauri Kalan	Karuamai	KARUAMAI	214719	23	21	0	0.05	0.000	0.61	0.000	0.275	0.000	0	0	1	0					
27	Nidhauri Kalan	Himmatpur Kakamai	HIMMATPUR KAKAMAI	214720	30	24	0	0.02	0.000	0.325	0.000	0.275	0.000	0	0	1	0					
28	Nidhauri Kalan	Himmatpur Kakamai	NAGLA PARASI	214720	53	29	43	0.17	0.000	0.395	0.000	0.420	0.000	0	0	1	0					
29	Nidhauri Kalan	Arha Pura	ARHA PURA	214721	53	44	83	0.3	0.400	0.800	0.000	0.375	0.000	0	0	2	0					
30	Nidhauri Kalan	Arha Pura	NAGLADALLI (Dhauri)	214721	53	62	22	0.31	0.300	0.130	0.000	1.415	0.000	1	0	2	0					
31	Nidhauri Kalan	Muhiuddinpur	NAGLA KUNDAN	214722	53	47	0	0.205	0.000	0.685	0.000	0.330	0.000	1	0	2	0					
32	Nidhauri Kalan	Barai	N.BARAH	214723	76	52	64	0	0.000	0.800	0.000	0.475	0.000	0	0	2	0					
33	Nidhauri Kalan	Barai	N.IMALIA	214723	53	45	53	0.035	0.000	0.700	0.000	0.320	0.000	0	0	2	0					
34	Nidhauri Kalan	Barai	N.PATANI	214723	30	29	27	0	0.000	0.350	0.000	0.260	0.000	0	0	2	0					
35	Nidhauri Kalan	Orni	ASATPUR	214724	53	43	53	0.093	1.000	0.450	0.400	0.580	1.000	0	0	1	1					
36	Nidhauri Kalan	Muhara Mohkampu	MUHARA	214726	109	44	85	0.04	1.100	0.230	1.300	1.085	0.300	0	0	2	1					
37	Nidhauri Kalan	Banthal Qutabpur	NAGLA SHOBHA	214729	0	22	0	0.265	0.000	0.260	0.000	0.185	0.000	0	0	1	0					
38	Nidhauri Kalan	Tatarpur Abbal	DHARAMPUR	214739	30	21	37	0.135	0.500	0.200	0.500	0.310	0.600	0	1	1	1					
39	Nidhauri Kalan	Tatarpur Abbal	NAGALA SAIYA	214739	88	56	65	0.065	0.000	0.800	0.200	1.025	0.000	0	0	2	0					
40	Nidhauri Kalan	Bhadua	BHADUA	214742	20	24	0	0.31	0.000	0.75	0.000	0.915	0.000	0	0	2	0					
41	Nidhauri Kalan	Songara	N.GADRIA	214743	23	20	23	0.195	0.250	0.185	0.100	0.235	0.120	0	0	1	2					

Deendayal Upadhyay Gram Jyoti Yojna - 2017

Working Agency :- M/S Ashoka Buildcon Ltd., Nasik

Progress as on Dated:- 27.06.2017

SI No	Block	Revenue Village	Habitation	Census Code	Pole Unloaded	Pole Errection		H.T. Line		LT Line 1 P		L.T. Line 3 P		T/F Instt.(16 KVA)		T/F Instt.(25 KVA)		B.P.L. Connection		Status of electrification	Date of Energisatn	Remarks
						Taget	Progress	Taget	Progress	Taget	Progress	Taget	Progress	Taget	Progress	Taget	Progress	Taget	Progress			
42	Nidhauri Kalan	Jogamai	N. DALI	214744	33	31	0	0.02	0.000	0.82	0.000	0.6	0.000	0	0	1	0					
43	Nidhauri Kalan	Aharmai	AHARMAI	214746	53	34	63	0.105	0.050	0.880	1.000	0.878	0.700	0	0	1	2					
44	Nidhauri Kalan	Aharmai	NAGLA AHAR MAI	214746	53	43	43	0.09	0.030	0.390	0.400	1.505	0.400	0	0	1	1					
45	Nidhauri Kalan	Horchi	BALJEET PUR	214748	53	33	35	0.04	0.030	0.180	0.600	0.618	0.600	0	0	1	1					
46	Nidhauri Kalan	Horchi	NUJNE SUJAN	214748	18	17	0	0.06	0.000	0.155	0.000	0.150	0.000	0	0	2	0					
47	Nidhauri Kalan	Muhara Mohkampu	Azanpur	214726	63	82	72	2	1.800	0.450	0.820	1.065	0.600	0	0	2	2					
48	Nidhauri Kalan	Nagala Fakir	NAGALA FAKIR	214757	0	9	0	0.08	0.000	0.145	0.000	0.000	0.000	2	0	0	0					
49	Nidhauri Kalan	Nagala Fakir	N.AILALI	214757	0	13	0	0.085	0.000	0.085	0.000	0.235	0.000	0	0	1	0					
50	Nidhauri Kalan	Sidrai	SIDRAI	214758	0	9	0	0	0.000	0.050	0.000	0.110	0.000	0	0	1	0					
51	Nidhauri Kalan	Bagla Bari	NAGLA BARI	214787	0	8	0	0.12	0.000	0.080	0.000	0.000	0.000	1	0	0	0					
52	Nidhauri Kalan	Nagla Chhitli	NAGLA CHHITLI	214791	0	5	0	0.01	0.000	0.100	0.000	0.135	0.000	0	0	1	0					
53	Nidhauri Kalan	Nizampur	NARE GAHI	214817	0	21	0	0.03	0.000	0.260	0.000	0.290	0.000	0	0	1	0					
54	Sakit	Aaspur	NAGLA BEACH	215018	53	36	38	0.9	0.300	0.381	0.300	0.436	0.250	0	0	1	0					
55	Sakit	Nagala Qazi	NAGALA QAZI	215063	90	172	90	0.94	0.000	1.340	0.000	3.060	0.000	0	0	4	0					
56	Shitalpur	Khutiyana	KHUTIYANA	214820	58	57	51	1.09	0.890	0.416	0.240	0.420	0.750	0	0	2	2					
57	Shitalpur	Jirsami	AMBARI	214822	58	60	94	0.32	0.000	0.348	0.740	0.627	0.700	0	0	2	0					
58	Shitalpur	Jirsami	BARI KHERIA	214822	85	64	93	0.15	0.540	0.450	0.100	1.200	0.800	0	0	3	3					
59	Shitalpur	Jirsami	GANESH PUR	214822	53	46	33	0.4	0.300	0.180	0.270	0.400	0.500	0	0	2	2					
60	Shitalpur	Jirsami	N. BICHOLA	214822	21	21	19	0.51	0.000	0.110	0.050	0.150	0.500	0	0	1	1					
61	Shitalpur	Jirsami	N. LEHARA	214822	102	43	30	0.284	0.000	0.221	0.000	0.526	0.000	0	0	2	0					
62	Shitalpur	Jirsami	N. MUHI	214822	53	50	71	0.41	0.000	0.500	1.170	0.430	1.500	0	0	1	2					
63	Shitalpur	Jirsami	N. NARAYAN PREETAM SINGH	214822	53	53	52	1.07	0.900	0.430	0.070	0.390	0.630	0	0	1	1					
64	Shitalpur	Jirsami	N. SIRIKARA	214822	21	21	10	0.05	0.000	0.230	0.000	0.250	0.000	0	0	1	0					
65	Shitalpur	Khadaua	DHAK PURA	214862	34	34	0	1.24	0.000	0.100	0.000	0.3	0.000	0	0	1	0					
66	Shitalpur	Khadaua	KHADAUA	214862	19	18	0	0.045	0.000	0.245	0.000	0.19	0.000	0	0	2	0					
Total					2635	2309	1985	16	10.028	28	9.863	33	12.450	15	2	87	32					

Sign.
Stamp of Agency

ELECTRICITY DISTRIBUTION DIVISION,ETAH

BLOCKWISE SURVEY REPORT OF DDUGJY - 2017

RURAL ELECTRIFICATION WORKS ON TURNKEY BASIS IN ALIGARH ZONE(ALIGARH,MAHAMAYA NAGAR(HATHRAS),ETAH AND KASHIRAM NAGAR(KASGANJ) UNDER DDUGJY A GOI SCHEME.

LOA No.14791/S.E. (M.M)/DVVNL-MM/1980-2016/DDUGIY) dated 18.10.2016

M/s.ASHOKA BUILDCON LIMITED,NASHIK PROGRESS AS ON DATED : 08.06.2017

Sr.No.	Block Name	Name of Village (all villages as per census)	Name of Habitation including main villages	Survey Status					
				Not Workable Habitations Including Main Villages			Workable Habitations Including Main Villages		
				FE	NF	Total(5+6)	PE	UE	Total(8+9)
1	2	3	4	5	6	7	8	9	10
1	Awagarh	63	97	63	1	64	26	7	33
2	Marehra	82	117	50	6	56	44	17	61
3	Nidhauli Kalan	92	146	50	3	53	70	23	93
4	Sakeet	168	195	61	13	74	114	7	121
5	Shitalpur	119	167	54	8	62	97	8	105
6	Aliganj	137	188	Survey Work in Progress					
7	Jaithara	98	186	Survey Work in Progress					
8	Jalesar	85	135	62	5	67	52	16	68
	Total	844	1231	340	36	376	403	78	481